

Dear Resident,

Steel-frame is now complete after a two week duration we are now completing roof edge protection ahead of roof-works commencing 14th May for approx. a 10 week period. Once roof sheeting are in place under slab drainage will continue with perimeter ring beams.

Drainage works will continue to the recreation ground with additional manholes added to avoid tree protection zones which we will hopefully complete in the next week or so.

Completion of Roof purlins & completed steelframe





Pupils visited site 3rd May

What works will happen in the May period

- Roof-works to commence 14th May for approx. 10 week period
- Concrete ring beams & under slab drainage to continue
- Completion of boundary Drainage
- Concrete roof deck to plant room to commence
- Parapet Light Gauge steel to commence

Hours of Work

Monday to Friday
Occasional Saturdays

8am to 6pm

8am to 1pm

Only when required to compensate for weather or other factors beyond our control.

